

First & Final Bill

M. A. R. 57 (Rule 116)
Measurement Book

Job CODE : 03-20-0000247
No. B

Est: B.00 lakhs
100665

Serial No.
Name of work Emergency Grants in Ward no: 3 Hvr

Name of Contractor of nature of Agency Sri. B.K. Nagendra

Date of commencement of work BBMP/EE/YNK.D/EMPT-01/W.O/116/2020-21

Dated: 5.9.2020

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1	① Earthwork Excavation by manual means in ordinary soil involving an average horizontal throw up to 2.0m and an average lift up to 0.5m. Excavated surface leveled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification Month 1 Chapter: 3 This Qty is recorded in pre measurements in this Mb. side page no: 100698 as 729.00 m³ ∴ This Qty is limited to as per Schedule 'B' Qty as 630.00 m³ ② Rate Rs 230.19/m³ ∴ = 630.0 x 230.19 = Rs 1,45,020.00						

[Signature]
Date: 9/9/2020
AE

M. A. R. 57 (Rule 116)
Measurement Book

No. B

100656

Serial No.

Name of work

From

To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc., of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
②	providing precast slab of 100mm thick including cast of all materials labours, curing, transportation, loading, unloading etc, complete as per The direction AMS Layout Extension 4 th Main Road	200x2	0.60	0.75	-	180.00	} <i>fair</i> 2249
	6 th Main Road	205x2	0.60	0.75	-	184.50	
	Near Hali Fight public School	30x1	0.50	0.9	-	16.20	
					Total =	380.70	Sc.mt

∴ This Qty limited to as per Schedule I Qty as 378.10 m² @ Rate 2149.00/m²
= 378.10 x 2149.00 = Rs 8,12,322.00 //

M. A. R. 57 (Rule 116)
Measurement Book

No. B

100667

Serial No.

Name of work

From

To

Name of Contractor of nature of Agency

Date of commencement of work

Date	Full description, etc, of work	Number	Dimensions			Contents	Reference to last Measurement
			Length	Breadth	Depth		
1	2	3	4	5	6	7	8
⑤	providing and fixing pre cast solid cement concrete kerb stones made out of cc 1:2:4 with top and bottom width 114 and 165mm respectively 400mm high and 450mm in length finished with cm 1:3 plastering and finishing cutting including formwork, curing including cost of materials labour charges of machinery loading and unloading lead and lift transportation etc, complete as per the direction of Engineer in charge.						
	Munishamappa Lyt	57x1	-	-	-	57.00	Nos
	Best County - II	48x1	-	-	-	48.00	-11-

MEASUREMENT BOOK

Date 1	Full description, etc., of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	@ Srirangana phase-I	75x1	-	-	-	75.00	N/S
	@ Ananthapura	100x1	-	-	-	100.00	-11-
	@ Santhosh Nagar	125x1	-	-	-	125.00	-11-
	@ 4 th phase	75x1	-	-	-	75.00	-11-
	@ 407/2002/208	26x1	-	-	-	26.00	-11-
	Total =					506.00	N/S
	∴ This Qty is limited to as per Schedule 'B' Qty as 500.00 @ rate Rs 397.00 ∴ = 500 x 397.00 = Rs 1,98,500.00						

Serial No. _____
Name of work _____
Name of Contractor of nature of _____
Date of commencement of work _____

Date _____
Full description, etc., _____
2

③ painting two joint in app materials lab

AE

M. A. R. 57 (Rule 116)
Measurement Book

No. B

100668

Serial No. From To
Name of work
Name of Contractor of nature of Agency
Date of commencement of work

Date	Full description, etc, of work	Dimensions			Contents	Reference to last Measurement
		Number	Length	Breadth		
1	2	3	4	5	6	7
	⑥ painting two coats after filling the surface with Synthetic enamel joint in approved shades on new plastered concrete surfaces, with materials labour complete as per specifications MORTH chapter: 8					
		57x1	0.45	-	0.32	8.210 m ²
		48x1	0.45	-	0.30	6.48 -11-
		75x1	0.45	-	0.35	11.81 -11-
		100x1	0.45	-	0.30	13.50 -11-
		125x1	0.45	-	0.31	17.44 -11-
		75x1	0.45	-	0.30	10.13 -8-
		26x1	0.45	-	0.32	3.74 -4-
		Total = 71.310 m ²				

AE 15/10/2020

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	∴ This Qty is limited to as per schedule 'B' Qty as 67.50 m² @ Rate 78.00 ∴ = 67.50 x 78.00 = Rs 5265.00 Total = 14,74,806.00 Add GST charges = 1,76,976.00 12% Grand Total = 16,51,782.00 (Rupees Sixteen lakhs Fifty one thousand seven hundred eighty Two only) 15/10/2020						

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಯಶವಂತ ಕುಮಾರ್ ಕುಮಾರ್
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-108

Serial No. _____
Name of work _____
Name of Contractor of nature of A _____
Date of commencement of work. _____

Date _____
Full description, etc, of _____
2

Certificate.

(Signature)

M. A. R. 57 (Rule 116)
Measurement Book

No. B 100669
100670

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>Certificate</u> :- 1) The contractor has done the work satisfactorily. 2) The contractor has remove the debris from workspot. <i>[Signature]</i> 15/10/2020 <i>[Signature]</i>						

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ
ಯಲಹಂಕೆ ಉಪನಗರ ಮಂಡಳಿ
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-105

[Signature]
15/10/2020

Total - 1651782.50
CONST 14749.00

Date	Full description, etc., of work	Dimensions				Contents 7	Reference to last Measurement
		Number 3	Length 4	Breadth 5	Depth 6		
1	Vidhyaranyaswari Main Road					Songt IT LC CBA LR TD CH	142119=00 16518=00 16518=00 1652=00 11191=00 75377=00 1576405=00
	AMS Layout Extension					SB R no 88 3-11-2020	1651782=00 Sixteen lakh fifty one thousand. Seven hundred & eighty two 1576405=00 75377=00
	Oriental English School Main Road						
	Chickabethahalli						
	Lyt						
	Sanjeev Vinnikrishnan Main Rd						
	6th Main						
	5th Main						
	4th Main						
	3rd Main						
	Holi Fight Public School						

First & Final B51
Improvement
techniques

Serial No. Yes
Name of work _____
Name of Contractor of nature of A _____
Date of commencement of work _____
Description, etc., of _____

Date	Full description, etc, of
1	2

SL No	Description of work
----------	---------------------

① Cleaning & Grinding head

② Earth work Excn for foundation

Excavation for road

④ Pcc 1:3:6